

PORTABLE APPLIANCE TESTING (PAT) REPORT/CERTIFICATE

CMD Pat Testing
9, Middlefield, Pelton, DH2 1DP
Tel: 07861 688 388

Certificate Reference Number : 130120candykids

DETAILS OF CLIENT/LANDLORD

Client/
Address:

Candy Kids Entertainment. 83 Lingholme. Chester-Le-Street. DH2 2TR

TEST EQUIPMENT DETAILS

Test Equipment used

UNI-T UT528 (calibrated 13/4/19)

Serial Number

814021237

Tested by

ChrisDye - CMD Pat Testing

Date

13/1/20

Retest Date

13/1/21

ID Number	Description	Location	Class	Visual	Earth (Ω)	Insulation resistance	Leakage (mA)	Result
1	8-Way Extension	Mobile	1	PASS	0.09	>19.9 M Ω	n/a	PASS
2	IEC Lead	Mobile	1	PASS	0.07	>19.9 M Ω	n/a	PASS
3	Power Supply	Mobile	2	PASS	n/a	>19.9 M Ω	0.10	PASS
4	Cloverleaf Lead	Mobile	2	PASS	0.17	>19.9 M Ω	n/a	PASS
5	Power Supply	Mobile	2	PASS	n/a	>19.9 M Ω	0.10	PASS
6	Monitor	Mobile	1	PASS	0.08	>19.9 M Ω	0.67	PASS
7	25m Extension	Mobile	1	PASS	0.39	>19.9 M Ω	n/a	PASS
8	25m Extension	Mobile	1	PASS	0.36	>19.9 M Ω	n/a	PASS
9	25m Extension	Mobile	1	PASS	0.39	>19.9 M Ω	n/a	PASS
10	Impossibled	Mobile	1	PASS	0.24	>19.9 M Ω	0.10	PASS
11	Hadron Light	Mobile	1	PASS	0.06	>19.9 M Ω	0.10	PASS
12	Derby 9	Mobile	1	PASS	0.06	>19.9 M Ω	0.10	PASS
13	IEC Lead	Mobile	1	PASS	0.10	>19.9 M Ω	n/a	PASS
14	25m Extension	Mobile	1	PASS	0.37	>19.9 M Ω	n/a	PASS
15	Derby 9	Mobile	1	PASS	0.07	>19.9 M Ω	0.10	PASS
16	6-Way Extension	Mobile	1	PASS	0.09	>19.9 M Ω	n/a	PASS
17	Cloverleaf Lead	Mobile	1	PASS	0.06	>19.9 M Ω	n/a	PASS
18	Power Supply	Mobile	2	PASS	n/a	>19.9 M Ω	0.10	PASS
19	Power Supply	Mobile	2	PASS	n/a	>19.9 M Ω	0.10	PASS

20	Power Supply	Mobile	2	PASS	n/a	>19.9 MΩ	0.10	PASS
21	Power Supply	Mobile	2	PASS	n/a	>19.9 MΩ	0.10	PASS
22	6-Way Extension	Mobile	1	PASS	0.07	>19.9 MΩ	n/a	PASS
23	IEC Lead	Mobile	1	PASS	0.05	>19.9 MΩ	n/a	PASS
24	IEC Lead	Mobile	1	PASS	0.09	>19.9 MΩ	n/a	PASS
25	IEC Lead	Mobile	1	PASS	0.01	>19.9 MΩ	n/a	PASS
26	IEC Lead	Mobile	1	PASS	0.10	>19.9 MΩ	n/a	PASS
27	IEC Lead	Mobile	1	PASS	0.02	>19.9 MΩ	n/a	PASS
28	Inflator	Mobile	2	PASS	n/a	>19.9 MΩ	0.10	PASS
29	Inflator	Mobile	2	PASS	n/a	>19.9 MΩ	0.14	PASS
30	Spectra Batten	Mobile	1	PASS	0.18	>19.9 MΩ	0.24	PASS
31	Spectra Batten	Mobile	1	PASS	0.05	>19.9 MΩ	0.50	PASS
32	Smoke Machine	Mobile	1	PASS	0.12	>19.9 MΩ	0.14	PASS
33	RCF Speaker	Mobile	1	PASS	0.68	>19.9 MΩ	0.59	PASS
34	RCF Speaker	Mobile	1	PASS	0.59	>19.9 MΩ	0.61	PASS
35	IEC Lead	Mobile	1	PASS	0.16	>19.9 MΩ	n/a	PASS
36	Laser	Mobile	1	PASS	0.16	>19.9 MΩ	0.10	PASS
37	Moving Head	Mobile	1	PASS	0.07	>19.9 MΩ	0.61	PASS
38	Powercon	Mobile	1	PASS	0.09	>19.9 MΩ	n/a	PASS
39	Powercon	Mobile	1	PASS	0.12	>19.9 MΩ	n/a	PASS
40	Moving Head	Mobile	1	PASS	0.16	>19.9 MΩ	0.48	PASS
41	Powercon	Mobile	1	PASS	0.09	>19.9 MΩ	n/a	PASS
42	Powercon	Mobile	1	PASS	0.21	>19.9 MΩ	n/a	PASS
43	Moving Head	Mobile	1	PASS	0.12	>19.9 MΩ	0.49	PASS
44	Moving Head	Mobile	1	PASS	0.09	>19.9 MΩ	0.46	PASS
45	LEDJ COB Flood	Mobile	1	PASS	0.05	>19.9 MΩ	0.44	PASS
46	Powercon	Mobile	1	PASS	0.06	>19.9 MΩ	n/a	PASS
47	Powercon	Mobile	1	PASS	0.12	>19.9 MΩ	n/a	PASS
48	LEDJ COB Flood	Mobile	1	PASS	0.12	>19.9 MΩ	0.12	PASS
49	ADJ Starburst	Mobile	1	PASS	0.11	>19.9 MΩ	0.13	PASS
50	ADJ Starburst	Mobile	1	PASS	0.06	>19.9 MΩ	0.11	PASS
51	Quad Phase HP	Mobile	1	PASS	0.28	>19.9 MΩ	0.12	PASS
52	IEC Lead	Mobile	1	PASS	0.01	>19.9 MΩ	n/a	PASS
53	Foam Machine	Mobile	1	PASS	0.07	>19.9 MΩ	0.10	PASS
54	LEDJ COB Flood	Mobile	1	PASS	0.16	>19.9 MΩ	0.10	PASS
55	Powercon	Mobile	1	PASS	0.16	>19.9 MΩ	n/a	PASS
56	Hadron Light	Mobile	1	PASS	0.28	>19.9 MΩ	0.10	PASS
57	Inflator	Mobile	1	PASS	0.08	>19.9 MΩ	0.10	PASS
58	Inflator	Mobile	1	PASS	0.17	>19.9 MΩ	0.10	PASS
59	IEC Lead	Mobile	1	PASS	0.05	>19.9 MΩ	n/a	PASS

60	Vonyx Speaker	Mobile	1	PASS	0.10	>19.9 MΩ	0.10	PASS
61	RCF Speaker	Mobile	1	PASS	0.25	>19.9 MΩ	0.51	PASS
62	IEC Lead	Mobile	1	PASS	0.01	>19.9 MΩ	n/a	PASS
63	IEC Lead	Mobile	1	PASS	0.01	>19.9 MΩ	n/a	PASS
64	Laser	Mobile	1	PASS	0.08	>19.9 MΩ	0.10	PASS
65	Inflator	Mobile	1	PASS	0.08	>19.9 MΩ	0.10	PASS
66	IEC Lead	Mobile	1	PASS	0.01	>19.9 MΩ	n/a	PASS
67	Fog Machine	Mobile	1	PASS	0.13	>19.9 MΩ	0.43	PASS
68	RCF Speaker	Mobile	1	PASS	0.28	>19.9 MΩ	0.60	PASS
69	Power Supply	Mobile	2	PASS	n/a	>19.9 MΩ	0.10	PASS
70	IEC Lead	Mobile	1	PASS	0.11	>19.9 MΩ	n/a	PASS
71	IEC Lead	Mobile	1	PASS	0.23	>19.9 MΩ	n/a	PASS
72	IEC Lead	Mobile	1	PASS	0.07	>19.9 MΩ	n/a	PASS
73	Printer	Mobile	1	PASS	0.06	>19.9 MΩ	0.10	PASS
74	Printer	Mobile	1	PASS	0.09	>19.9 MΩ	0.21	PASS
75	Magic Mirror	Mobile	1	PASS	0.24	>19.9 MΩ	0.10	PASS
76	IEC Lead	Mobile	1	PASS	0.11	>19.9 MΩ	n/a	PASS
77	Light	Mobile	2	PASS	n/a	>19.9 MΩ	0.10	PASS
78	IEC Lead	Mobile	1	PASS	0.20	>19.9 MΩ	n/a	PASS
79	Power Supply	Mobile	1	PASS	0.17	>19.9 MΩ	n/a	PASS
80	IEC Lead	Mobile	1	PASS	0.01	>19.9 MΩ	n/a	PASS
81	IEC Lead	Mobile	1	PASS	0.02	>19.9 MΩ	n/a	PASS
82	IEC Lead	Mobile	1	PASS	0.05	>19.9 MΩ	n/a	PASS
83	IEC Lead	Mobile	1	PASS	0.08	>19.9 MΩ	n/a	PASS
84	IEC Lead	Mobile	1	PASS	0.03	>19.9 MΩ	n/a	PASS
85	IEC Lead	Mobile	1	PASS	0.15	>19.9 MΩ	n/a	PASS
86	IEC Lead	Mobile	1	PASS	0.18	>19.9 MΩ	n/a	PASS
87	6-Way Extension	Mobile	1	PASS	0.04	>19.9 MΩ	n/a	PASS
88	4m Extension	Mobile	1	PASS	0.08	>19.9 MΩ	n/a	PASS
89	5m Extension	Mobile	1	PASS	0.09	>19.9 MΩ	n/a	PASS
90	5m Extension	Mobile	1	PASS	0.18	>19.9 MΩ	n/a	PASS
91	Equinox Promo Spot	Mobile	1	PASS	0.05	>19.9 MΩ	0.10	PASS
92	Starcloth Controller	Mobile	1	PASS	0.06	>19.9 MΩ	0.10	PASS
93	8-Way Extension	Mobile	1	PASS	0.12	>19.9 MΩ	n/a	PASS
94	Power Supply	Mobile	2	PASS	n/a	>19.9 MΩ	0.10	PASS
95	Power Supply	Mobile	2	PASS	n/a	>19.9 MΩ	0.10	PASS
96	Power Supply	Mobile	2	PASS	n/a	>19.9 MΩ	0.10	PASS
97	Power Supply	Mobile	2	PASS	n/a	>19.9 MΩ	0.10	PASS